



302 N. Main Street • Culpeper, VA 22701
DEPARTMENT OF DEVELOPMENT
Building Department
(540) 727-3405 • Fax: (540) 727-3461

INGROUND SWIMMING POOL/SPA CIRCULATION PIPING CERTIFICATION

Permit # _____

Site Address: _____

Property Owner: _____

Contractor: _____

TEST #1

Date: _____

Description: _____

TEST #2

Date: _____

Description: _____

TEST #3

Date: _____

Description: _____

TEST #4

Date: _____

Description: _____

I hereby certify that the hydrostatic pressure test has been performed in accordance with the 2018 International Swimming Pool and Spa Code (ISPSA):

311.9 Hydrostatic pressure test.

Circulation system piping, other than that integrally included in the manufacture of the pool or spa, shall be subjected to a hydrostatic pressure test of 25 pounds per square inch (psi) (172.4 kPa). This pressure shall be held for not less than 15 minutes.

Signature: _____

Print Name: _____ Date: _____